

| Mumbai Metro Rail Corporation Limited   |  |  |                      |                                |                                     |                    |             |                         |             |             |
|---|--|--|----------------------|--------------------------------|-------------------------------------|--------------------|-------------|-------------------------|-------------|-------------|
| Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 31 st October 2020)-1/2 |  |  |                      |                                |                                     |                    |             |                         |             |             |
| Sr No   | Civil Packages                           | MCGM Ward                                      | No of existing trees | Permitted Trees to be retained | Tree Transplantation                |                    |             | Tree Cutting            |             |             |
|   |  |  |                      |                                | Permitted trees for Transplantation | Trees Transplanted | % Completed | Permitted trees for Cut | Trees Cut   | % Completed |
| 1   | UGC 01                                   | A (Zone I)                                     | 940                  | 196                            | 340                                 | 266                | 78%         | 404                     | 354         | 88%         |
| 2   | UGC 02                                   | A, C & D (Zone I)                              | 563                  | 292                            | 135                                 | 102                | 76%         | 136                     | 92          | 68%         |
| 3   | UGC 03                                   | E (Zone I) & G South (Zone II)                 | 1008                 | 134                            | 506                                 | 450                | 89%         | 368                     | 321         | 87%         |
| 4   | UGC 04                                   | G South, G North (Zone II) & H East (Zone III) | 502                  | 229                            | 104                                 | 99                 | 95%         | 169                     | 143         | 85%         |
| 5   | UGC 05                                   | G North (Zone II), H East (Zone III)           | 544                  | 222                            | 181                                 | 145                | 80%         | 141                     | 121         | 86%         |
| 6   | UGC 06                                   | K East (Zone III)                              | 386                  | 37                             | 342                                 | 241                | 70%         | 7                       | 7           | 100%        |
| 7   | UGC 07                                   | K East (Zone III)                              | 1123                 | 377                            | 458                                 | 296                | 65%         | 288                     | 256         | 89%         |
| 8   | Aarey Colony Area, Pylon Termination     | K East (Zone III)                              | 137                  | 0                              | 32                                  | 4                  | 13%         | 105                     | 101         | 96%         |
| 9   | Receiving Substation (RSS), Dharavi      | G North (Zone II)                              | 32                   | 0                              | 22                                  | 14                 | 64%         | 10                      | 9           | 90%         |
| 10  | K3-Rehab residential building, Kalbadevi | C (Zone I)                                     | 5                    | 0                              | 1                                   | 0                  | 0%          | 4                       | 2           | 50%         |
|   |  |  | <b>5240</b>          | <b>1487</b>                    | <b>2121</b>                         | <b>1617</b>        | <b>76%</b>  | <b>1632</b>             | <b>1406</b> | <b>86%</b>  |

**Mumbai Metro Rail Corporation Limited****Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 31 st October 2020)-2/2**

| <b>Sr No</b> | <b>Tree Plantation Location</b>   | <b>Details</b>         | <b>No of Trees Planted</b> |
|--------------|---|------------------------|----------------------------|
| 1            | Trees planted in SGNP Area  | Total Trees            | 20,900                     |
| 2            | Trees planted in other locations within MCGM areas such as<br>Aarey Colony, SRA Plot<br>Govandi, MMRDA Recreational Ground Govandi, Mumbai Police<br>Gymkhana, Marine<br>Drive, Naval Dockyard Kanjurmarg, Military Camp Vidyanagari,<br>Marol Fire<br>Brigade Station, Casting Yard JVLR, Darga Plot SGNP & National<br>Security Guard<br>Powai. | Total Trees            | 3090                       |
|              |   | Total Trees Plantation | <b>23,990</b>              |